

**KARAIKAL MUNICIPALITY**

Sl. No.	Name of the scheme/work	Location	Amount	Name of Contractor	A/A&E/S Granted by Special Officer	A/A&E/S Granted by Director LAD	No. of days taken for approval after cleared from Karaikal	Status of work completed /in progress	Remarks
1	2	3	4	5	6	7	8	9	10
	<b>2004-05- LAD -GRAND</b>								
1	Improvements to Thiruvalluvar nagar from P.K.Salai to Bharathidasan nagar	Thiruvalluvar Nagar	503100	N.Manikandan	11.02.05	-	-	Work completed on 02-08-2005.	
2	Improvements to the internal road in 505, Housing Board colony in Nehru Nagar, Karaikal .	Housing Board colony,Nehru Nagar	538700	T.Ganesan	16.03.05	11.04.05	26 days	Work completed on 25-08-2005.	
3	Construction of Community Hall at Mullai Nagar in Karaikal.	Mullai Nagar	752900	R.Sivakumar				Work is in progress.	
4	Construction Compound Wall to the Grave yard at Karaikal Medu.	Keezhakasakudy medu,karaikal	488200	S.Senthilkumar	14.04.05	-	-	Work completed on 12-08-2005.	
5	Construction of Karumathi Mandapam and Burning ghat at Keezhakasakudy medu	Keezhakasakudy medu,karaikal	261000	-	-	-	-	No response during drawal of lots, held on 31.03.2005.	
6	Providing drainage facilities at Nehru Nagar, Housing Board Colony,(Back side of Radio Station), Karaikal.	Housing Board colony,Nehru Nagar	849000	-	-	-	-	Contractor with drawn his offer. Since 60 days lapsed. Re-tender to be fixed.	
7	Improvements to Mariamman Koil street from Thirunallar road to French Teacher street Karaikal.	Mariamman Koil Street	308800	V.P.J.Construction	11.02.05	-	-	Work completed on 03-05-2005.	
8	Providing Revetment to the Drainage channel between Rajathi Nagar and Kamaraj Salai.	Rajathi Nagar	998000	-	-	-	-	No response during retender held on 07.06.2005.(Up to third call no response)	
9	Protection work to Karaikal drainage channel from Kallarai pet towards Besant Nagar, Karaikal.	Kallarai pet	650000	-	-	-	-	No response during retender held on 07.06.2005.(Up to third call no response)	
10	Providing pavement to the Brahmin Grave yard near Asiriyar Nagar,Karaikal.	Asiriar Nagar	109000	R.G.Babuji	11.02.05	-	-	Work completed on 27-04-2005.	
11	Improvements to internal road at Thirunagar Karaikal.	Thirunagar	115000	P.Ravichandiran	11.02.05	-	-	Work completed on 02-03-2005.	
12	Filling Low lying area at sandhai near Murugaram nagar,Karaikal Phase -VI.	Near Murugaram Nagar	973000	T.Ganesan	23.06.05	06.07.05	13 days	Work completed on 03-10-2005.	
13	Filling Low lying area at sandhai near Murugaram nagar,Kkl Phase -VII.	Near Murugaram Nagar	876000	T.Ganesan	28.06.05	09.08.05	41 days	Work is nearing completion.	
14	Filling Low lying area at sandhai near Murugaram nagar,Karaikal Phase -I.	Near Murugaram Nagar	876000	T.Ganesan	28.06.05	25.07.05	27 days	Work completed on 03-10-2005.	

Sl. No.	Name of the scheme/work	Location	Amount	Name of Contractor	A/A&E/S Granted by Special Officer	A/A&E/S Granted by Director LAD	No. of days taken for approval after cleared from Karaikal	Status of work completed /in progress	Remarks
1	2	3	4	5	6	7	8	9	10
15	Providing road facilities to LGR patta Kalaingar Nagar at Pillai theruvasal, (Ward-D, Block-I), Karaikal Taluk.	Pillai theruvasal	700000	-	-	02.01.06	-		Proposal sent to LAD to obtain expenditure sanction.
16	Remetaling and B.T to PSR Nagar road at Patchoor in Karaikal.	P.S.R. Nagar	691900	P.Radjarame	16.03.05	18.04.05	32 days		W.B.M. Gr-I & II completed. B.T. to be laid.
17	Improvements to Kaziar street from Thomas Arul Street to NSC Bose road including Construction of Culvert at Kkl.	Kaziar Street	842500	Sakthi Engg.Const.	16.03.05	18.04.05	32 days		Wrok completed on 30-08-2005.
18	Providing protection work to the drainage channel from Thomas Arul St., towards east end in Karaikal.	Thomas Arul St.,	852000	-	-	-	-		No response during retender held on 07.06.2005.(Up to Third call)
19	Improvements to approach road to Christian Grave yard Nagore Salai Kkl.	Nagore Salai	150000	G.Kanniappan	11.02.05	-	-		Work completed on 03-08-2005.
20	Providing Electrification facilities for Rex Kalaiarangam, Karaikal, Balance work.	Rex Kalaiarangam	535000	K.S.Mani Electrical	24.06.05	18.07.05	24 days		Wok partly completed.
21	Improvements to the Traveller's Bungalow.	Traveller's Bungalow	212100	M.Md.Abdul Kadar	14.04.05	-	-		Work completed
22	Construction of Quarters for Municipal Employees at Keezhavely(East end)	Keezhavely	1000000	-	-	-	-		No response during retender held on 07.06.2005.(Up to Fourth call)
23	Providing Internal roads and drainge facilities to the LGR layout at Puduthurai Village in Karaikal.	Puduthurai	700000	-	-	-	-		Tender to be fixed.
24	Forming the Grave yard road of Keezha-puthamangalam, Karaikal.	Keezha Putha-mangalam	642600	S.Arjunan	16.03.05	11.04.05	26 days		Memo issued to commence the work.
<b>MLA</b>									
1	Construction of Compound wall and providing Children Amusement to the park at Ammaiyyar Nagar Extension, Keezhakasakudy.	Ammaiyyar Nagar Extension	456000	N.Ganesan	14.04.05	-	-		Work completed
2	Providing cement concrete pavement to the Colony pet road(Opposite to the Kottucherry Commune Panchayat office) Keezhakasakudy in Karaikal.	Colony pet, Keezhakasakudy	81100	M.J.Ravichandiran	14.04.05	-	-		Work completed

Sl. No.	Name of the scheme/work	Location	Amount	Name of Contractor	A/A&E/S Granted by Special Officer	A/A&E/S Granted by Director LAD	No. of days taken for approval after cleared from Karaikal	Status of work completed /in progress	Remarks
1	2	3	4	5	6	7	8	9	10
3	Improvements to Eda theru at Keezhakasakudy in Karaikal.	Eda theru, Keezhakasakudy	271000	D.Pandian	14.04.05	-	-	-	Work is under progress.
4	Lining the drain which is running in the middle of Bharathi nagar Karaikal	Bharathi Nagar	549600	-	-	-	-	-	1st call tender rejected, since higher percentage.No response II & III calls.
5	Const. of compound wall to the Hindu graveyard at Anthoniar Koil pet Mela oduthurai including earth filling.	Mela Oduthurai	321800	Sakthi Engg Const.	11.02.05	-	-	-	Work completed on 03-06-2005.
6	Improvements to the road of Nethaji nagar at Ammal sathiram Karaikal by remetalling and B.T.	Nethaji Nagar	372000	Y.Ravikumar	11.02.05	-	-	-	Work completed on 03-06-2005.
7	Providing concrete pavement for the approach pathway inbet. Chunnambukara kara street and Hiluru pallivasal Grave yard of Chunnambukara st.,Karaikal.	Chunnambukara Street	171000	J.Sivakumar	11.02.05	-	-	-	Work completed on 25-04-2005.
8	Formation of approach road & Compound wall to the community hall at Dharmapuram	Dharmapuram	710300	Circuit Construction	16.03.05	05.04.05	20 days	-	Work to be commenced.
9	Formation of road at Mela oduthurai connecting the lane of Mariamman koil street to the lane of extending towards north for about 70m	Mela Oduthurai	63700	T.Susai	11.02.05	-	-	-	Work completed on 02-05-2005.
10	Construction of study room at Udaiyan Thidal Nadu Oduthurai.	Nadu Oduthurai	179100	-	-	-	-	-	Due to site problem, Work order cancelled
11	Improvements to the Church Street behind Sub-Jail (Kindangu street) in bet. Kirambu thottam South street and NSC Bose street, Karaikal.	Church Street	262500	K.R.Nagendiran	11.02.05	-	-	-	Work completed on 02-06-2005.
12	Construction of study room at Sethilal nagar, Karaikal.	Chethilal Nagar	188700	V.Panneerselvam	11.02.05	-	-	-	Work completed on 03-08-2005.
13	Improvements to the Grave yard at Manchavazhi pet including construction of cremation shed.	Manjavazhipet	445300	R.Nagalingam	11.02.05	-	-	-	Work completed on 02-06-2005.
14	Formation of concrete pathway for the lane in Kaziar street and Meerapalli Thottam area, Karaikal.	Kaziar Street	116200	V.Sundarapandian	11.02.05	-	-	-	Work completed on 25-04-2005.

Sl. No.	Name of the scheme/work	Location	Amount	Name of Contractor	A/A&E/S Granted by Special Officer	A/A&E/S Granted by Director LAD	No. of days taken for approval after cleared from Karaikal	Status of work completed /in progress	Remarks
1	2	3	4	5	6	7	8	9	10
15	Construction of compound wall for Hiluru Pallivasal Graveyard at Hilurupallivasal Kiderpalli street Karaikal.	Kidharpalli Street	183400	C.Palanivelrajan	11.02.05	-	-	Work completed on 02-05-2005	
16	Formation of concrete road and drain for approach of Toilet block at Anthoniar koil street Madagady, Karaikal.	Madagadi	118200	E.K.Balaji	11.02.05	-	-	Work completed on 02-05-2005	
17	Construction of compound wall for the Grave yard @ North pet Dharmapuram.	Dharmapuram	465000	B.Kalavathi	14.04.05	-	-	Work completed on 30-09-2005	
18	Construction of Night shelter in the left margin of Dr.Ambethkar Salai in front of Govt. Maternity Hospital, Karaikal.	Near G.H.	291700	-	-	-	-	No response, During the drawal of lots, held on 31.03.2005.	
19	Construction of road Culvert across the Vaikal of Hindu Harijan Grave yard at Puduthurai pet, Karaikal.	Puduthurai pet	133800	Sakthi Engg Const.	14.04.05	-	-	Work completed on 29-06-2005.	
20	Construction of Compound wall for the Toilet block at KPM Nagar in Puduthurai Village, Karaikal.	Puduthurai	205300	A.Abdul Haleem	14.04.05	-	-	Work completed on 07-07-2005.	
21	Providing side platform to the South st., (Opp.to New Busstand) Karaikal.	Koilpathu South Street	718500	Sakthi Engg Const.	16.03.05	05.04.05	20 days	Work completed on 03-10-2005.	
22	Providing drainage facilities to the Balaji nagar, Karaikal .	Balaji Nagar	273000	Sankar & Co.,	11.02.05	-	-	Work completed on 30-05-2005.	
23	Improvements to School street, Thalatheru Karaikal.	Thalatheru School Street	159000	R.Sivakumar	11.02.05	-	-	Work completed on 02-06-2005.	
24	Improvements to Sivan Koil street Thalatheru, Karaikal.	Thalatheru Sivan Koil street	127000	D.Sagayaraj	11.02.05	-	-	Work completed on 26-07-2005.	
25	Providing cement concrete road to the Thirunagar Cross roads, Karaikal.	Thirunagar	633000	T.Manivannan	23.06.05	06.07.05	13 days	Work is in progress.	
26	Improvements to Seniarkulam Steet, Karaikal.	Seniar Kulam st.,	807000	Sakthi Engg Const.	23.06.05	11.07.05	18 days	Work completed 26-11-2005.	
27	Providing drainage facilities to Asiriyar nagar, Karaikal .	Aasiriyar Nagar	588300	Sakthi Engg Const.	23.06.05	06.07.05	13 days	Work is in progress.	
28	Providing cement concrete road to the Nitheeswaram 2nd & 3rd Cross road, Kkl.	Nitheeswaram	653000	P.Radjrane	23.06.05	07.07.05	14 days	Work is in progress.	
29	Providing cement concrete road to the Internal Street near Allikulam Street in Thalatheru, Karaikal.	Thalatheru Allikulam Street	139200	P.Radjrane	14.04.05	-	-	Work completed on 27-05-2005.	

Sl. No.	Name of the scheme/work	Location	Amount	Name of Contractor	A/A&E/S Granted by Special Officer	A/A&E/S Granted by Director LAD	No. of days taken for approval after cleared from Karaikal	Status of work completed /in progress	Remarks
1	2	3	4	5	6	7	8	9	10
30	Construction of Market at South st., Koilpathu in Karaikal.	Koilpathu South Street	967000 0	-	-	-	-	-	Upto III rd call no response. Single tender under scrutiny.
31	Construction of Cremation shed for Hindu Grave yard on Akkaraivattam Kkl	Akkaraivattam	120000 0	-	-	-	-	-	No response during drawal of lots, held on 31.03.2005.
32	Providing drainage facilities to Kavarai St.,and Keezhatheru in Akkaraivattam	Akkaraivattam	445000 0	S.Swaminathan	11.02.05	-	-	-	Work completed on 03-06-2005.
33	Construction of Culvert at the entrance of Akkaraivattam Village.	Akkaraivattam	78900 75160	P.M.Arumugam	11.02.05	-	-	-	Work completed on 14-03-2005.
34	Providing drainage facilities to Karukkalacherry Village Phase - I	Karukkalacherry	220000 0	G.Vijayakumar	11.02.05	-	-	-	Work completed on 01-07-2005.
35	Forming the Grave yard Road of Akkaraivattam Village.	Akkaraivattam	438700 0	Pushpa Construction	11.02.05	-	-	-	Work completed on 18-07-2005.
36	Construction of Karumathi Mandapam Opposite to Parwatheswaran Temple at Koilpathu in Karaikal.	Koilpathu	306800	-	-	-	-	-	Up to II nd drawal, No response.
37	Providing cement concrete road and drainage facilities to Valatheru (Internal road) Karaikal.	Valatheru	386200	S.Kanthakumar	16.09.05	-	-	-	Work is in progress.
38	Providing cement concrete road to Pudutheru at Koilpathu in Karaikal.	Koilpathu Pudutheru	242000	D.Sagayaraj	16.09.05	-	-	-	Work completed
<b>TCP</b>									
1	Improvemnets to Mariamman Koil St., from Dr.Ambethkar St., to Thirunallar road, karaikal.(Est. cost.Rs.,450000)	Mariamman Koil Street	300000 0	S.Arjunan	11.02.05	-	-	-	Work completed

\*\*/work-exr.\*\*