

BUILDINGS-I

STATEMENT SHOWING THE PROGRESS OF ONGOING CIVIL WORKS FOR THE MONTH OF FEBRUARY - 2006

Sl. No.	Name of work	Sanction /GO No. Date & Amount	Estimate Cost	Tendered Amount	Constructor to whom the work was awarded and Agreement number	% age above / below	Date of Work Order issued	Actual date of starting the work	Date on which the work has to be completed as per Agt.	Physical Progress	Financial Progress	Actual likely date of the work completion	Reasons for the delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12		13	14
I	2202-B-EDUCATION													
1	Construction of 9 class rooms HM room store room, staff room and lab GHS Kurumbaram in Karaikal. T.S. No.28/2004-05	79/ 6150000	6150000	5704036	M/S. Aqua Tecon Trichy	16.71% Above	01/10/2005	02/01/2005	19/10/05	90%	3400000	28/02/2006		Work nearing completion
2	Construction of the class room one principal room four lab one staff room one store room and compound wall for VOC Govt. Higher Secondary School Kottucherry , Karaikal.	115/ 21.03.2005 13270000	11282413	12878311	M/S. Sathiyapal India Ltd Chennai	14.15% Above	09/05/2005	09/10/2005	14/9/2006	10%	500000	14/09/2006		In block 'A' Grade beam laid,in block 'B' Grade beam laid, Raising of column in block A & Bin progress.
III	3452 - S - Tourism													
3	Construction of Yarti Nivas at Thirunallar, Karaikal.	1108/T/US 2001 dated 11.03.2002	5711000	7091718	M. Sethuraman Trichy	26.06% Above	14/09/2005	15/11/2005	23/06/2006	5%		23/06/2006		Pile work is under progress
IV	4202 EDN, SPORTS, ARTS & CULTURE													
4	Construction of 8 class rooms for Govt. High School, at Thalatheru Karaikal. T.S.No.	28/ 28.01.2005 5174000	5174000	5414515	N. Ganesan Karaikal.	6.60%	23/03/2005	04/03/2005	07/02/2005	50%	771517	04/02/2006		4 class room in existing building is nearing completion additional block reached upto roof level.
5	Construction of 8 class rooms HM room store room, staff room and toilet facilities for GMS Kovilpathu Karaikal. T.S.No.	183/ 31.3.2005 7500000	6999659	6999659	M/S. Sugandhi Nambi Associates, Karaikal.	18.18% Above	28/04/2005	10/01/2005	05/07/2006	10%	-	05/07/2006		Pile cap work is in progress

6	Construction of 8 Class rooms for RMASP Govt. High School at Karaikalmedu. T.S. No. 66/2004-05	354/17.12.2004 7737000	7737000	6060111	S. Thiagarajan Kottucherry .	15.24% Above	22/03/2005	04/03/2005	03/01/2006	40%	1906039	03/02/2006		GF roof slab laid Raising of column for first floor in progress.
7	Construction of 9 class rooms for Govt. Higher Secondary School at Neravy in Karaikal.	351/16.12.2004 7043000	7043000	5463370	Asian Construction Karaikal	3.40% Above	16/02/2005	26/02/2005	25/02/2006	90%	3577417	25/02/2006		Finishing work are under progress
V	4216 - C.O. on Housing													
8	Construction of fire station buildings with staff quarters at Nedungadu	2/6.1.2005 7694120	7778000	7694120	M/S. Aqua Teckon Trichy	4.90%	19/07/2005	08/10/2005	28/04/2006	40%	1895379	28/04/05		column raised upto roof level
VII	4202 CO ON EDICATION HIGHER SECONDARY EDN													
9	Conversion of Thatched shed into eight Pucca RCC Class room H.M. Room, Store room, and Lab Hall at GGHS Kottucherry T.S.No. 57/2004-05	346/15.12.2004 8345000	8345000	6457880	S. Thiagarajan Kottucherry .	3.52% Above	31/01/2005	02/10/2005	02/09/2006	50%	2984811	02/09/2006		Second floor slab laid Further work is in progress

BUILDINGS-II STATEMENT SHOWING THE PROGRESS OF ONGOING CIVIL WORKS FOR THE MONTH OF FEBRUARY - 2006														
Sl. No.	Name of work	Sanction /GO No. Date & Amount	Estimate Cost	Tendered Amount	Constructor to whom the work was awarded and Agreement number	% age above / below	Date of Work Order issued	Actual date of starting the work	Date on which the work has to be completed as per Agt.	Physical Progress	Financial Progress	Actual likely date of the work completion	Reasons for the delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	14
XII	4225 - CO ON WELFARE OF SC/ST													
1	Construction of Govt. Girls Hostel at Nedungadu, Karaikal. T.S. No. 17/PW/CE/2004-05 Rs. 1,40,15,000/-	53/WEL/10.06.2004 14150000	13906133	18123824	K. Raju Pondicherry	30.33% Above	12/03/2004	27/01/2005	08/12/2005	70%	10205175	30/04/2006		G.F. and F.F roof slab laid in entrance block, toilet block and central block. The first floor roof over kitchen block is laid . Hostel GF window fixing and plastering works are nearing completeion ,First floor cub board works are in progress ,Warden quarters roof laid
2	Construction of Govt. Girls Hostel at Thirunagar, Karaikal.	29/W/15.03.02 14412000	14412000	16534609	M. Mohamed Hussai Trichy	17.40% Above	21/09/2005	10/01/2005	30/09/2006			30/09/2006		Premilinary work started