



6	<b>Extension of Kamaraj Salai from P.K. Salai to Vettaikaran Street in Karaikal.</b>	116/ 14.10.2004 7723199	7723199	6255037	M. Elangovan Karaikal.	19.01% Below	28/01/2005	\	06/05/2005	25%		30/04/2006		WBM Grade-I WBM Grade-II laid Collection for Grade - III is in progress
7	<b>Providing approach road and retaining wall to arasalar bridge in Karaikal.</b>	22/ 16.09.2005 14800000	14800000	178088224	M/S. Anugrahaa Engineer & Contractors	27.40% Above	21/10/2005	-	30/02./2006			\		Work is in progress
4	<b>3054 - RURAL ROADS SCP PLAN</b>													
8	<b>Proposed link road connecting Sorakudy with subbarayapuram via Nalankulam at Thirunallar in Karaikal.</b>	213/ 31.12.2003 7604000	7088217	8128807	N. Sinnathambi Vedarniyam	14.68% Above	31/03/2005	\	01/09/2005			30/04/2006		Two culvert work and WBM for 500m completed piling work for bridge is in progress.
9	<b>Construction of single lane bridge across river nandalar near keezha Konnakavalli Karaikal.</b>	7/ 18.5.2005 11200000	11200000	14479895	M/S. Anugrahaa Engineer & Contractors	21.09% Above	\	\	\			\		work order issued work to be started
5	<b>5054-ROADS &amp; BRIDGES (Tsunami affected area)</b>													
10	<b>Improvements to the Coastal road from CH 2/760 KM to 3/533 KM in Karaikal.</b>	115/ 11.7.2005 15270000	15400000				\	\	\			\		Tender submitted to Chief Engineer for approval
11	<b>Improvements to the Coastal road from Ch 3/533 KM to 4/698 KM in Karaikal.</b>	133/ 22.7.2005 9197000	9400000	11300751	M/S. Premier Constn. Chennai	25.00% Above	18/10/2005	\	27/06/06			27/06/2006		Collection of materials is in progress
12	<b>Improvements to the coastal road from Ch 6/377 to 8/100 Km in Karaikal.</b>	207/ 5.9.2005 15141000	15500000	18686605	M/s. Kavya Constn, Thiruvarur	24.96% Above	15/11/2005	\	24/07/2006			\		Retaining wall work is in progress
13	<b>Restoration and improvements to the Accampet road in Karaikal.</b>	89/ 4.7.2005 9775000	9775000	11838200	M/S. Premier Constn. Chennai	25.01% Above	18/10/2005	\	27/04/06			27/04/06		USG and WBM was laid

14	<b>Restoration and improvements to the Kottucherry medu road in Karaikal.</b>	202/ 2.09.2005 18350000	18350000	22571135	M/S. Anugrahaa Engineer & Contractors	24.77% Above	21/10/2005	-	30/04/2006					Retaining wall work is in progress
15	<b>Restoration and improvements to the Keezhakasakudy road in Karaikal.</b>	71/ 22.6.2005 17400000	17400000				\ \	\ \	\ \			\ \		Tender Document submitted to Chief Engineer for approval on 25.7.2005
16	<b>Restoration and improvements to the link road connecting beach road and Eastern Bye Pass road in Karaikal.</b>	82/ 30.6.2005 17640000	17640000				\ \	\ \	\ \			\ \		Tender submitted to Chief Engineer for approval on 25.7.2005
17	<b>Improvements to the link road connecting Beach road and Beach new link road in Karaikal.</b>	199/ 02.9.2005 12946000	13320000	15155825	M.Y. Ramesh Reddy Chennai	22.31% Above	10/12/2005	\ \	21/06/06			21/06/2006		work order issued work is in progress.
18	<b>Restoration and improvements to the coastal road leading to pattinacherry in Karaikal.</b>	140/ 27.07.2005 19650000	24800000	23369450	M/s. Kavya Constn, Thiruvavarur	25.03% Above	15/11/2005	-	24/05/2006			24/05/2006		Retaining wall work is in progress
19	<b>Restoration and improvements to the coastal road leading to vadakku vanjore in Karaikal.</b>	59/ 21.6.2995 19000000	19000000	22271888	Tmt. R. Vinotha T.R.Pattinam	24.99% Above	21/10/2005	-	30/04/2006			30/04/2006		Work is in progress
20	<b>Restoration and improvements to the coastal road leading to Keezha Vanjore and Keezhavanjorepet in Karaikal.</b>	208/ 5.9.2005 14435000	15000000				\ \	\ \	\ \			\ \		Tender submitted to Chief Engineer for approval
21	<b>Restoration and improvements works to beach road, Karaikal.</b>	116/ 7.10.2005 22240000	22240000				\ \	\ \	\ \			\ \		work order issued

